



DOOR SCHEDULE				
Door Number	Room Name	Room Number	Phase Created	Notes
101A	RECEPTION	101	Existing	
102A	MEETING ROOM	102	1st Phase	2'-10"x6'-8" MIN
103A	OPEN OFFICE	103	Existing	
105A	OFFICE	105	1st Phase	2'-10"x6'-8" MIN
106A	OFFICE	106	1st Phase	2'-10"x6'-8" MIN
107A	OFFICE	107	1st Phase	2'-10"x6'-8" MIN
108A	STORAGE	108	1st Phase	2'-10"x6'-8" MIN
109A	RESTROOM	109	1st Phase	2'-10"x6'-8" MIN

SIMPLIFIED WALL SCHEDULE					
Type Mark	Type	Length	Phase Created	Comments	
EX - 1H	EXISTING 1HR WALL	145' - 4 1/2"	Existing		
EX	EXISTING STOREFRONT	41' - 8"	Existing		
EX	EXISTING WALL	13' - 2"	Existing		
W4B0F	INT - W4B0F - (5/8 GYP - 2X4 WOOD(BATT) - 5/8 GYP)	64' - 7 1/16"	1st Phase		
SE	PEF-FABRICATED GLASS WALL	94' - 0"	1st Phase		TEMPERED GLAZING